NO.NC/QC/YPD/2020-21/W5-KL

Date: 25-06-2020

To,
The Executive Engineer,
Project Division Yelahanka,
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05

Item No	Description of work	Unit	Qty
1	Earthwork in execavation for foundation of structure like culverts, retaining wall etc., as per drawing and technical specification, including setting out, construction of shoring and bracing, dressing of sides and bottom, back filling	Cum	1319.33
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	187.48
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course	Cum	36.79
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Tn	22.49
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	321.22
6	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine	Cum	26.81
7	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete	Sqm	961.05
8	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery,	Sqm	76.65

9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing	Nos	1134.00
10	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (Page No.180. Item	Sqm	178.68

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NO.NC/QC/YPD/2020-21/W5-KL

Date: 25-06-2020

To,
The Executive Engineer,
Road Infrastructure, Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	187.48	2	Per 100 cum
2	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in	Cum	36.79	1	Per 100 cum
3	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including	Ton	22.49	1	Per dia
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with	Cum	321.22	14	Per 50 cum
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded	Cum	26.81	2	Per 50 cum
6	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4	Nos	1134.00	3	Per 500 Nos

With respect to the above subject & name of the work, we have tested the materials and the Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore